

বাংলাদেশ পানি উন্নয়ন বোর্ড Bangladesh Water Development Board

Dhaka O&M Division-2
Hasan Court(5th Floor), 23/1, Motijheel
C/A
Dhaka-1000
P: (Phone) 02-47113852



Dhaka O&M Division-2
Hasan Court(5th Floor), 23/1, Motijheel
C/A
Dhaka-1000
P: (Phone) 02-47113852

Office Memo No. : W-11(Part-8)/354

Date: 05-09-2019

Certificate No. : 420152807010019


COMPLETION CERTIFICATE

01	Procuring Entity Details	
	Division/Name of Office	Dhaka O&M Division-2
	Circle/Directorate	Dhaka O&M Circle, BWDB
	Zone	Central Zone, BWDB, Dhaka
02	Name of the works	Construction of Pani Bhaban from 3rd Floor to 11th Floor with other related works in connection with "Pani Bhaban Nirman (1st Phase) (1st Revised)" under Dhaka O&M Division-2, BWDB, Dhaka during the year 2015-2016, 2016-2017 & 2017-2018
03	e-GP Tender ID	N/A
	Contract No	PANI-01/2015-16
04	Contractors Legal Title	Kusholi Nirmata Limited
05	Contractors Contact Details	238/1, Kusholi Bhaban, (8th floor), West Kafrul, Rokeya Sarani, Agargaon, Taltola, Mirpur, Dhaka
06	Contractors Trade License/Enlishment/Registration Details	Trade License No. 04-34740, Dhaka North City Corporation.
07	Reference of Noa with Date	W-1/422 & 30-08-2016
	Contract Date	05-09-2016
08	Original Contract Price as in NOA	1,076,559,156.490
09	Final Contract Price as Executed	1,400,885,118.330
10	Original Contract Period	
	(a) Date of Commencement	06-09-2016
	(b) Date of Completion	30-06-2018
11	Actual Implementation Period	
	(a) Date of Actual Commencement	06-09-2016
	(b) Date of Actual Completion	30-06-2019
12	Days/Months Contract Period Extended	365
13	Amount of Bonus for Early Completion	N/A
14	Amount of LD for Delayed Completion	N/A
15	Physical Progress in Percent (in terms of value)	100 %
16	Financial Progress in Amount (in terms of payment)	1400885118.33
17	Special Note (if any)	Original Contract Price : Tk 1,076,559,156.490 (Memo No W-1/469, Date: 05/09/2016), Revised Contract Price : Tk 1401188152.36 (Memo No W-1/ET/467 Date:18/10/2018).

Certified that the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction and satisfaction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been duly corrected.

Dewan Ainul Haque
 Executive Engineer
 Date: 05th September, 2019

Details of Works Completed		
Contractor: Kusholi Nirmata Limited		
No	Major Components of Works	Total Value (in Contract Currency)
1.	Civil works (Tk 957066058.37), Fare Face Concrete Works 4608.00 sqm (Tk 60336210.79), Helipad 415 Sqm (Tk 10156000.00), RCC Road 6600 sqm (Tk 25520000.00), STP (Tk 4719415.24), Land Escaping including Plantation, site development etc (Tk 4094881.60), Water body including Fountain , Retaining Wall etc (Tk 22009105.75), Boundary wall with RCC, Brick works, MS Ornamental Grill etc (Tk 6022909.10), Roof Top Canopy with MS and ACP works (Tk 9062452.40), Porch with MS Pipe and tempered laminated low-e glass works (Tk 14136000.00), Sanitary and plumbing works (Tk 28584648.99), False Ceiling works (Tk 63363079.86), Veneered board Partition wall (Tk 6363712.50).	Tk 1211434474.60
2.	Fire fighting including Fire Hydrant, Fire Detection, Fire Protection and sprinkler system.	Tk 37549411.13
3.	Lift 8 nos, Capacity 1000 kg, speed=1.5 m/s, Made by Germany, 1 no lift 14 opening, 1 no lift 13 opening & 6 nos lift 12 opening (Tk 60098258.00), 4100 KVA Sub station work with dry type transformer (Tk 27768042.80), Bus bar trunking system(BBT) (Tk 11224000.00), Internal & External Electrical works (Tk 52810931.80).	Tk 151901232.60
Total =		Tk 1400885118.33


 Dewan Ainul Haque
 Executive Engineer
 Date: 05th September, 2019