বাংলাদেশ পানি উন্নয়ন বোর্ড

Bangladesh Water Development Board

Dhaka O&M Division-2
Hasan Court(5th Floor), 23/1, Motijheel
C/A
Dhaka-1000
P: (Phone) 02-47113852



Dhaka O&M Division-2
Hasan Court(5th Floor), 23/1, Motijheel
C/A
Dhaka-1000
P: (Phone) 02-47113852

Office Memo No. : W-11(P-8)/2241

Certificate No. : 420152807010003

Date: 29-05-2019

COMPLETION CERTIFICATE

		I LETTON CERTIFICATE
01	Procuring Entity Details	
	Division/Name of Office	Dhaka O&M Division-2
	Circle/Directorate	Dhaka O&M Circle, BWDB
	Zone	Central Zone, BWDB, Dhaka
02	Name of the works	Construction of Goranchatbari Pump House (3rd Phase) under Dhaka O&M Division-2, BWDB, Dhaka during the year 2015-16 to 2018-19
03	e-GP Tender ID	N/A
	Contract No	DPM/GCBPH-01
04	Contractors Legal Title	Bangladesh Diesel Plant Limited(BDPL)
05	Contractors Contact Details	Gazipur Cantonment, Shimultoly Gazipur - 1700
06	Contractors Trade License/Enlishment/Registration Details	
07	Reference of Noa with Date	W-1/1575 & 06-03-2016
	Contract Date	31-03-2016
80	Original Contract Price as in NOA	1,055,371,239.100
09	Final Contract Price as Executed	1,055,346,825.980
10	Original Contract Period	
	(a) Date of Commencement	03-04-2016
	(b) Date of Completion	31-03-2018
11	Actual Implementation Period	
	(a) Date of Actual Commencement	03-04-2016
	(b) Date of Actual Completion	04-04-2019
12	Days/Months Contract Period Extended	369
13	Amount of Bonus for Early Completion	N/A
14	Amount of LD for Delayed Completion	N/A
15	Physical Progress in Percent (in terms of value)	100 %
16	Financial Progress in Amount (in terms of payment)	1055346825.98
17	Special Note (if any)	DPM Works Implemented by Bangladesh Diesel Plant Limited(BDPL). Contract was revised on 03-03-2019. Original Contract Price 1058719011.73

Certified that the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction and satisfaction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been duly corrected.

Dewan Ainul Haque Executive Engineer Date: 29th May, 2019